

PROVA PENETROMETRICA DINAMICA N. 1

** Committente : Zen Flavio
** Cantiere : San Giorgio in Brenta

** Data : 28.10.05
** Quota zero : p.c.

prof.(m)	n° colpi	RD (kg/cm²)	QA (kg/cm²)	prof.(m)	n° colpi	RD (kg/cm²)	QA (kg/cm²)
0.0- 0.1	0	0.0	0.0	3.0- 3.1	14	45.3	2.3
0.1- 0.2	1	3.7	0.2	3.1- 3.2	17	55.0	2.8
0.2- 0.3	3	11.2	0.6	3.2- 3.3	17	55.0	2.8
0.3- 0.4	3	11.2	0.6	3.3- 3.4	10	32.4	1.6
0.4- 0.5	4	14.9	0.7	3.4- 3.5	26	84.2	4.2
0.5- 0.6	6	22.3	1.1	3.5- 3.6	24	77.7	3.9
0.6- 0.7	7	26.0	1.3	3.6- 3.7	15	48.6	2.4
0.7- 0.8	5	18.6	0.9	3.7- 3.8	21	68.0	3.4
0.8- 0.9	2	7.1	0.4	3.8- 3.9	38	117.9	5.9
0.9- 1.0	2	7.1	0.4	3.9- 4.0	53	164.5	8.2
1.0- 1.1	4	14.2	0.7	4.0- 4.1	80	248.3	12.4
1.1- 1.2	6	21.3	1.1	4.1- 4.2	100	310.3	15.5
1.2- 1.3	7	24.8	1.2	4.2- 4.3	60	186.2	9.3
1.3- 1.4	89	315.4	15.8	4.3- 4.4	55	170.7	8.5
1.4- 1.5	15	53.1	2.7	4.4- 4.5	47	145.9	7.3
1.5- 1.6	16	56.7	2.8	4.5- 4.6	45	139.7	7.0
1.6- 1.7	18	63.8	3.2	4.6- 4.7	51	158.3	7.9
1.7- 1.8	18	63.8	3.2	4.7- 4.8	69	214.1	10.7
1.8- 1.9	16	54.1	2.7	4.8- 4.9	90	268.2	13.4
1.9- 2.0	12	40.6	2.0	4.9- 5.0	52	155.0	7.7
2.0- 2.1	5	16.9	0.8	5.0- 5.1	35	104.3	5.2
2.1- 2.2	12	40.6	2.0	5.1- 5.2	34	101.3	5.1
2.2- 2.3	17	57.5	2.9	5.2- 5.3	47	140.1	7.0
2.3- 2.4	18	60.9	3.0	5.3- 5.4	24	71.5	3.6
2.4- 2.5	17	57.5	2.9	5.4- 5.5	25	74.5	3.7
2.5- 2.6	11	37.2	1.9	5.5- 5.6	27	80.5	4.0
2.6- 2.7	2	6.8	0.3	5.6- 5.7	43	128.1	6.4
2.7- 2.8	2	6.8	0.3	5.7- 5.8	90	268.2	13.4
2.8- 2.9	6	19.4	1.0	5.8- 5.9	65	186.3	9.3
2.9- 3.0	14	45.3	2.3	5.9- 6.0	84	240.8	12.0